

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 10/19/2025  
 For Project: **Indian Springs Sewer Phase 2D**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 23-012  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386  
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 8/4/2026 Final Completion: 10/3/2026

The report is for the week of: Monday, 10/13/2025 thru Sunday, 10/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work. Contractor's option.
- Tuesday-** No work. Contractor's option.
- Wednesday-** No work. Contractor's option.
- Thursday-** No work. Contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work due to rain. Rain day granted.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	0%	Time Remaining (%):	48%
Invoiced to Date:	\$1,494,342.65	Weather days to date:	17
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	21
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	350
Contract Time Approved:	300	Days used with deduct:	312
Remaining:	\$7,494,951.86	Days to Substantial Completion:	600 Original SC: 300 Remaining to SC: 288
Days to Substantial Completion:	600 Original SC: 300	Days to Final Completion:	660 Original FC: 360 Remaining to FC: 348

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)