

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 10/21/2025  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/8/2025 Final Completion: 7/8/2025

The report is for the week of: Monday, 10/13/2025 thru Sunday, 10/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Sub contractor started vibrating out sags in sewer main.

**Tuesday-** Sub contractor vibrated out sags in sewer main.

**Wednesday-** No work at contractor's option.

**Thursday-** Sub contractor vibrated out sags in sewer main.

**Friday-** Sub contractor vibrated out sags in sewer main.

**Saturday-** Sub contractor vibrated out sags in sewer main.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-17%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	76
Contract Time Approved:	495	Actual Days:	1119
Remaining:	\$1,646,233.96	Days used with deduct:	929
Days to Substantial Completion:	795	Original SC:	300
		Remaining to SC:	-134
Days to Final Completion:	825	Original FC:	330
		Remaining to FC:	-104

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

SE 150 S 180 SW 210 W 240 270 300 N  
☀ 220°SW (T) ● 30°46'55"N, 85°11'0"W ±95ft ▲ 183ft



N 0 NE 30 E 60 90 SE 120 150 S 180  
☀ 85°E (T) ● 30°46'55"N, 85°11'0"W ±95ft ▲ 186ft

