

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 10/27/2025

For Project: **Blue Springs Road Sewer Extensions Phase 1**

NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 9/27/2022

Award Date: 6/29/2022



Substantial Completion: 6/8/2025

Final Completion: 7/8/2025

The report is for the week of: Monday, 10/20/2025

thru Sunday, 10/26/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Contractor cleaned up.

Wednesday- Contractor prepared for rip rap.

Thursday- Contractor installed rip rap.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete: 77%

Time Remaining (%): -18%

Invoiced to Date: \$3,786,915.31

Weather days to date: 114

Original Contract Amount: \$5,347,467.37

Change Order Amount Approved: \$85,681.90

Holiday days granted: 76

Contract Time Approved: 495

Actual Days: 1126

Remaining: \$1,646,233.96

Days used with deduct: 936

Days to Substantial Completion: 795 Original SC: 300

Remaining to SC: -141

Days to Final Completion: 825 Original FC: 330

Remaining to FC: -111

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North West Elevation

☼ 131°SE (T) ☉ 30°46'54"N, 85°11'6"W ±9ft ▲ 186ft



22 Oct 2025, 10:33:07

West Elevation

☼ 85°E (T) ☉ 30°46'54"N, 85°11'7"W ±13ft ▲ 187ft



22 Oct 2025, 10:33:22