

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 11/2/2025  
For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWMD Const. Grant Agreement No. 17-061** AHE # 17-062  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/8/2025

Final Completion: 7/8/2025

The report is for the week of: Monday, 10/27/2025

thru Sunday, 11/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-19%	
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114	
Original Contract Amount:	\$5,347,467.37			
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	76	
Contract Time Approved:	495	Actual Days:	1133	
Remaining:	\$1,646,233.96	Days used with deduct:	943	
Days to Substantial Completion:	795 Original SC:	300	Remaining to SC:	-148
Days to Final Completion:	825 Original FC:	330	Remaining to FC:	-118

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)