

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/19/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Underground Contracting LLC.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 9/1/2025

Final Completion: 10/31/2025

The report is for the week of: Monday, 10/13/2025

thru Sunday, 10/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Processed final pay application and final change order to reach final completion.

Tuesday- Processed final pay application and final change order to reach final completion.

Wednesday- Processed final pay application and final change order to reach final completion.

Thursday- Processed final pay application and final change order to reach final completion.

Friday- Processed final pay application and final change order to reach final completion.

Saturday- No work to perform.

Sunday- No work to perform.

Engineer's remarks/Pending issues

Percent Project Complete:	99%	Time Remaining (%):	-14%		
Invoiced to Date:	\$1,951,625.94	Weather days to date:	19		
Original Contract Amount:	\$2,975,353.25				
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	21		
Contract Time Approved:	45	Actual Days:	433		
Remaining:	\$988,324.24	Days used with deduct:	393		
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	-48
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	12


Robin G. Besczeynski, Utility Project Manager (850-526-2040)