

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/19/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Underground Contracting LLC.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 9/1/2025

Final Completion: 10/31/2025

The report is for the week of: Monday, 10/20/2025

thru Sunday, 10/26/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work to perform.

Tuesday- No work to perform.

Wednesday- Project is complete.

Thursday-

Friday-

Saturday-

Sunday-

Engineer's remarks/Pending issues

Percent Project Complete:	100%	Time Remaining (%):	-15%
Invoiced to Date:	\$2,387,564.08	Weather days to date:	19
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	21
Change Order Amount Approved:	-\$587,789.17	Actual Days:	436
Contract Time Approved:	45	Days used with deduct:	396
Remaining:	\$0.00		
Days to Substantial Completion:	345	Orig. SC:	300
		Remaining to SC:	-51
Days to Final Completion:	405	Orig. FC:	360
		Remaining to FC:	9


Robin G. Besczeynski, Utility Project Manager (850-526-2040)