

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 10/21/2025

For Project: Indian Springs Phase 2 Water

FDEP Grant/Loan Agreement DW320381

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023



Substantial Completion: 10/25/2025

Final Completion: 12/24/2025

The report is for the week of: Monday, 10/13/2025

thru Sunday, 10/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Contractors installed new meter boxes and meters.

Tuesday- Contractors installed new meter boxes and meters.

Wednesday- Contractors installed new meter boxes and meters.

Thursday- Contractors installed new meter boxes and meters.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option. Rain day granted.

Engineer's remarks/Pending issues:

Percent Project Complete: 76%

Time Remaining (%): 1%

Invoiced to Date: \$2,731,877.49

Weather days to date: 24

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$515,684.25

Holiday days granted: 46

Contract Time Approved: 111

Actual Days: 736

Remaining: \$1,245,006.26

Days used with deduct: 666

Days to Substantial Completion: 671 Original SC: 560

Remaining to SC: 5

Days to Final Completion: 731 Original FC: 620

Remaining to FC: 65


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

