

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/27/2025



For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 10/25/2025

Final Completion: 12/24/2025

The report is for the week of: Monday, 10/20/2025 thru Sunday, 10/26/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Connected temporary service at 5087 lake bluff.

Tuesday- Contractor connected water on lot at 2 homes.

Wednesday- Contractor connected water on lot at 2 homes.

Thursday- Contractor's plumber connected water on lot at 3 homes.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option. .

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	0%
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	46
Contract Time Approved:	111	Actual Days:	743
Remaining:	\$1,245,006.26	Days used with deduct:	673
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-2
Days to Final Completion:	731	Original FC:	620
		Remaining to FC:	58


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South Elevation

☉ 257°SW (T) ☉ 30.775573, -85.162279 ±3m ▲ 10m



West Elevation

☉ 101°E (T) ☉ 30.770147, -85.163371 ±13m ▲ 24m



Connection 2809 Magnolia Blossom

Indian Springs Phase 2 Water
23 Oct 2025 11:14:32 AM