

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 11/18/2025



For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381** AHE # 20-034  
Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 10/25/2025

Final Completion: 12/24/2025

The report is for the week of: Monday, 10/27/2025 thru Sunday, 11/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed meter boxes and connected homes to water.

**Tuesday-** Installed meter boxes and connected homes to water.

**Wednesday-** Installed meter boxes and connected homes to water.

**Thursday-** Installed meter boxes and connected homes to water.

**Friday-** Installed meter boxes and connected homes to water.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option. .

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-1%
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	46
Contract Time Approved:	111	Actual Days:	750
Remaining:	\$1,245,006.26	Days used with deduct:	680
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-9
Days to Final Completion:	731	Original FC:	620
		Remaining to FC:	51

  
Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# South

☼ 176°S (T) ● 30°45'57"N, 85°9'35"W ±32ft ▲ 143ft

