

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/18/2025



For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 10/25/2025

Final Completion: 12/24/2025

The report is for the week of: Monday, 11/3/2025 thru Sunday, 11/9/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed meter boxes and connected homes to water.

Tuesday- Installed meter boxes and connected homes to water.

Wednesday- Installed meter boxes and connected homes to water.

Thursday- Installed meter boxes and connected homes to water.

Friday- Installed meter boxes and connected homes to water.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option. .

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-2%		
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24		
Original Contract Amount:	\$4,492,568.00				
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	46		
Contract Time Approved:	111	Actual Days:	757		
Remaining:	\$1,245,006.26	Days used with deduct:	687		
Days to Substantial Completion:	671	Original SC:	560	Remaining to SC:	-16
Days to Final Completion:	731	Original FC:	620	Remaining to FC:	44


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South East Elevation

☼ 327°NW (T) ☉ 30°45'57"N, 85°9'35"W ±45ft ▲ 132ft



North Elevation

☼ 190°S (T) ☉ 30°45'57"N, 85°9'36"W ±42ft ▲ 152ft

