

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 11/18/2025  
 For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381**  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering  
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 10/26/2025

Final Completion: 12/25/2025

The report is for the week of: Monday, 11/10/2025

thru Sunday, 11/16/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed meter boxes and got homes ready to connect.

**Tuesday-** No work. Holiday day granted.

**Wednesday-** Installed meter boxes and got homes ready to connect.

**Thursday-** Installed meter boxes and got homes ready to connect.

**Friday-** Installed meter boxes and got homes ready to connect.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-3%
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	47
Contract Time Approved:	111	Actual Days:	764
Remaining:	\$1,245,006.26	Days used with deduct:	693
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-22
Days to Final Completion:	731	Original FC:	620
		Remaining to FC:	38

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# South West Elevation

☉ 33°NE (T) ● 30°46'7"N, 85°10'9"W ±13ft ▲ 141ft



13 Nov 2025, 14:20:10

# North Elevation

☉ 182°S (T) ● 30°46'12"N, 85°9'49"W ±131ft ▲ 170ft



14 Nov 2025, 14:51:57