

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/5/2025
For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 11/22/2025

Final Completion: 1/21/2026

The report is for the week of: Monday, 10/27/2025

thru Sunday, 11/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to rain. Rain day granted.

Tuesday- Installed new grinder at 2933 Appalachee Trl.

Wednesday- Finished installing new grinder at 2933 Appalachee Trl.

Thursday- Prepared driveway at lift station on Oak Dr.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	79%	Time Remaining (%):	2%
Invoiced to Date:	\$4,524,655.38	Weather days to date:	24
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	46
Contract Time Approved:	474	Actual Days:	825
Remaining:	\$1,852,984.61	Days used with deduct:	755
Days to Substantial Completion:	774	Original SC:	300
		Remaining to SC:	19
Days to Final Completion:	834	Original FC:	360
		Remaining to FC:	79

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

East Elevation

⊙ 286°W (T) ⊙ 30.779544, -85.162442 ±13ft ▲ 29ft



⊙ 247°SW (T) ⊙ 30.779552, -85.162466 ±45ft ▲ 29ft

