

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/11/2025



For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023 Award Date: 1/24/2023

Substantial Completion: 11/22/2025

Final Completion: 1/21/2026

The report is for the week of: Monday, 11/3/2025

thru Sunday, 11/9/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Paved driveways at lift station on Appalachee Trl and on Lake Bluff.

Tuesday- Paved Lake Bluff and Deer Haven.

Wednesday- Paved on Appalachee Trl.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	79%	Time Remaining (%):	2%	
Invoiced to Date:	\$4,545,577.52	Weather days to date:	24	
Original Contract Amount:	\$6,377,639.99			
Change Order Amount Approved:		Holiday days granted:	46	
Contract Time Approved:	474	Actual Days:	832	
Remaining:	\$1,832,062.47	Days used with deduct:	762	
Days to Substantial Completion:	774 Original SC:	300	Remaining to SC:	12
Days to Final Completion:	834 Original FC:	360	Remaining to FC:	72


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 285°W (T) ☉ 30°46'30"N, 85°9'58"W ±49ft ▲ 162ft



West Elevation

☉ 66°NE (T) ☉ 30.778512, -85.159591 ±9ft ▲ 65ft



Paving pull off at lift station
AHE/bhl

Indian Springs Phase 2b
2025/11/03, 12:38:09 PM