

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/16/2025
For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/1/2023



AHE # 20-033

Inspector: Dwayne Josey (850) 258-3386

Award Date: 1/24/2023

Substantial Completion: 11/23/2025

Final Completion: 1/22/2026

The report is for the week of: Monday, 11/10/2025

thru Sunday, 11/16/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Graded yard at 2933 Appalachee Trl.

Tuesday- No work due to Holiday. Holiday day granted.

Wednesday- Installed 110 sf of sod at 2933 Appalachee Trl.

Thursday- Performed start ups on 3 grinders and installed 138 sy of sod at lift station.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

| | | | | |
|---------------------------------|------------------|------------------------|------------------|----|
| Percent Project Complete: | 79% | Time Remaining (%): | 1% | |
| Invoiced to Date: | \$4,545,577.52 | Weather days to date: | 24 | |
| Original Contract Amount: | \$6,377,639.99 | | | |
| Change Order Amount Approved: | | Holiday days granted: | 47 | |
| Contract Time Approved: | 474 | Actual Days: | 839 | |
| Remaining: | \$1,832,062.47 | Days used with deduct: | 768 | |
| Days to Substantial Completion: | 774 Original SC: | 300 | Remaining to SC: | 6 |
| Days to Final Completion: | 834 Original FC: | 360 | Remaining to FC: | 66 |


Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

South Elevation

☉ 13°N (T) ☉ 30.779506, -85.162403 ±3m ▲ 9m



2933 Appalachee trl

Indian Springs Phase 2B Sewer
10 Nov 2025 1:11:24 PM

☉ 21°N (T) ☉ 30.779482, -85.162455 ±3m ▲ 9m



Sod 2933 Appalachee trl

Indian Springs Phase 2B Sewer
12 Nov 2025 10:26:27 AM

West Elevation

☉ 48°NE (T) ☉ 30.778195, -85.165183 ±3m ▲ 13m



2903 Appalachee trl

Indian Springs Phase 2B Sewer
13 Nov 2025 10:22:15 AM