

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 11/23/2025  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 11/23/2025 Final Completion: 1/22/2026

The report is for the week of: Monday, 11/17/2025 thru Sunday, 11/23/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	79%	Time Remaining (%):	0%
Invoiced to Date:	\$4,545,577.52	Weather days to date:	24
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	47
Change Order Amount Approved:		Actual Days:	846
Contract Time Approved:	474	Days used with deduct:	775
Remaining:	\$1,832,062.47	Days to Substantial Completion:	774 Original SC: 300 Remaining to SC: -1
Days to Substantial Completion:	774 Original SC: 300	Days to Final Completion:	834 Original FC: 360 Remaining to FC: 59

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)