

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/26/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/4/2026 Final Completion: 10/3/2026

The report is for the week of: Monday, 10/20/2025 thru Sunday, 10/26/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 39 lf of 4" trenchless and 62 lf of 4" force main on Oak Dr. Prepared to set wet well on Oak Dr.

Tuesday- Installed 134 lf of 4" force main on Oak Dr. Prepared to set wet well on Oak Dr.

Wednesday- Located utilities on Oak Dr.

Thursday- Installed 160 lf of 4" force main on Oak Dr. Prepared to set wet well on Oak Dr.


Friday- Prepared to set wetwell on Oak Dr.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	27%	Time Remaining (%):	47%
Invoiced to Date:	\$1,494,342.65	Weather days to date:	17
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21
Contract Time Approved:	300	Actual Days:	357
Remaining:	\$7,494,951.86	Days used with deduct:	319
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	281
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	341


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 288°W (T) ☉ 30.779247, -85.155338 ±3m ▲ 18m



Clearing for wetwell

Indian springs phase 2C sewer
20 Oct 2025 9:35:17 AM

☉ 238 SW (T) ☉ 30.772708, -85.1618 ±3m ▲ 24m



Force Main

Indian springs phase 2C sewer
21 Oct 2025 1:31:34 PM

North Elevation

☉ 227°SW (T) • 30.779393, -85.155363 ±3m ▲ 18m



Wetwell

Indian springs phase 2C sewer
21 Oct 2025 2:00:08 PM

☉ 38°NE (T) • 30.772841, -85.161131 ±3m ▲ 20m



Locating utilities

Indian springs phase 2C sewer
22 Oct 2025 1:08:51 PM