

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 11/3/2025  
 For Project: **Indian Springs Sewer Phase 2C**  
**NFWFMD Const. Grant Agreement No. 20-036**  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell, Engineering  
 Notice to Proceed: 11/4/2024



AHE # 20-033

Inspector: Dwayne Josey (850) 258-3386

Award Date: 7/9/2024

Substantial Completion: 8/5/2026

Final Completion: 10/4/2026

The report is for the week of: Monday, 10/27/2025

thru Sunday, 11/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to rain. Rain day granted.

**Tuesday-** Installed 80 lf of 4" force main on Oak Dr. Prepared to set wetwell on Oak Dr.

**Wednesday-** Set wetwell on Oak Dr.

**Thursday-** Installed rebar for wetwell on Oak Dr.

**Friday-** Installed rebar for wetwell on Oak Dr.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	27%	Time Remaining (%):	46%
Invoiced to Date:	\$1,546,146.65	Weather days to date:	18
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21
Contract Time Approved:	300	Actual Days:	364
Remaining:	\$7,443,147.86	Days used with deduct:	325
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	275
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	335

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# East Elevation

⊙ 247°SW (T) ⊙ 30.779468, -85.155332 ±9ft ▲ 59ft



AHE/bhl

2025/10/29, 9:48:43 AM

⊙ 80°E (T) ⊙ 30.779373, -85.155347 ±9ft ▲ 59ft



AHE/bhl

2025/10/30, 9:41:34 AM

# South Elevation

☉ 10°N (T) ☉ 30.779277, -85.155479 ±9ft ▲ 45ft



AHE/bhl

2025/10/30, 3:49:53 PM

☉ 265°W (T) ☉ 30.779277, -85.155474 ±9ft ▲ 45ft



AHE/bhl

2025/10/31, 10:47:07 AM