

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 11/16/2025



For Project: **Indian Springs Sewer Phase 2C**  
**NFWMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/6/2026

Final Completion: 10/5/2026

The report is for the week of: Monday, 11/10/2025 thru Sunday, 11/16/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 200 lf of 4" force main on Oak Dr.

**Tuesday-** No work due to Holiday. Holiday day granted.

**Wednesday-** Installed 120 lf of 4" force main on Oak Dr. 86 lf of trench and 34 lf of trenchless.

**Thursday-** Installed 270 lf of 4" force main on Oak Dr. 243 lf of trench and 27 lf of trenchless.


**Friday-** Locate utilities on Oak Dr. Compacted around wetwell.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	27%	Time Remaining (%):	44%		
Invoiced to Date:	\$1,546,146.65	Weather days to date:	18		
Original Contract Amount:	\$6,168,668.47				
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	22		
Contract Time Approved:	300	Actual Days:	378		
Remaining:	\$7,443,147.86	Days used with deduct:	338		
Days to Substantial Completion:	600	Original SC:	300	Remaining to SC:	262
Days to Final Completion:	660	Original FC:	360	Remaining to FC:	322

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)



# East Elevation

☉ 263°W (T) • 30.773135, -85.160532 ±4m ▲ 21m



Force Main

Indian Springs Phase 2C Sewer  
10 Nov 2025 9:21:36 AM

☉ 275°W (T) • 30.779359, -85.155448 ±3m ▲ 17m



Compacting

Indian springs 2C sewer  
14 Nov 2025 8:15:11 AM



# South Elevation

☉ 308°NW (T) • 30.779307, -85.155434 ±3m ▲ 14m



Wetwell

Indian Springs Phase 2C Sewer  
24 Oct 2025 9:18:41 AM

☉ 248°SW (T) • 30.779341, -85.155507 ±4m ▲ 17m



Compacting

Indian springs 2C sewer  
14 Nov 2025 9:09:16 AM