

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/23/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/6/2026

Final Completion: 10/5/2026

The report is for the week of: Monday, 11/17/2025

thru Sunday, 11/23/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 180 lf of 4" force main. Compacted around wetwell on Oak Dr.

Tuesday- Installed 240 lf of 4" force main on Oak Dr. Compacted around wetwell.

Wednesday- Connected man hole 1641 to 1641-A with 28 lf of 8" gravity. Installed 140 lf of 4" force main on Oak Dr.

Thursday- Compacted around wetwell. Installed 220 lf of 4" force main on Oak Dr. 196 lf of trenched and 24 lf of trenchless.


Friday- Swept road on Oak Dr.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	27%	Time Remaining (%):	43%
Invoiced to Date:	\$1,546,146.65	Weather days to date:	18
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	22
Contract Time Approved:	300	Actual Days:	385
Remaining:	\$7,443,147.86	Days used with deduct:	345
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	255
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	315

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 219°SW (T) • 30.774788, -85.159495 ±3m ▲ 17m



Force Main

Indian springs 2C sewer
17 Nov 2025 11:55:09 AM



Lift station

Indian springs 2C sewer
19 Nov 2025 1:25:07 PM

West Elevation

☉ 95°E (T) • 30.779344, -85.155428 ±3m ▲ 17m



Lift station

Indian springs 2C sewer
19 Nov 2025 1:28:56 PM

☉ 94°E (T) • 30.775439, -85.15809 ±3m ▲ 16m



Force Main

Indian springs 2C sewer
20 Nov 2025 10:24:14 AM