

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 11/23/2025  
For Project: **Indian Springs Sewer Phase 2D**  
**NFWMD Const. Grant Agreement No. 20-036** AHE # 23-012  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell, Engineering  
Notice to Proceed: 11/4/2024



Inspector: Dwayne Josey 850-258-3386

Award Date: 12/13/2022

Substantial Completion: 8/6/2026

Final Completion: 10/5/2026

The report is for the week of: Monday, 11/17/2025

thru Sunday, 11/23/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

|                                 |                |                        |     |
|---------------------------------|----------------|------------------------|-----|
| Percent Project Complete:       | 0%             | Time Remaining (%):    | 43% |
| Invoiced to Date:               | \$1,546,146.65 | Weather days to date:  | 18  |
| Original Contract Amount:       | \$6,168,668.47 |                        |     |
| Change Order Amount Approved:   | \$2,820,626.04 | Holiday days granted:  | 22  |
| Contract Time Approved:         | 300            | Actual Days:           | 385 |
| Remaining:                      | \$7,443,147.86 | Days used with deduct: | 345 |
| Days to Substantial Completion: | 600            | Original SC:           | 300 |
|                                 |                | Remaining to SC:       | 255 |
| Days to Final Completion:       | 660            | Original FC:           | 360 |
|                                 |                | Remaining to FC:       | 315 |

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)