

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 11/23/2025
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/8/2025 Final Completion: 7/8/2025

The report is for the week of: Monday, 11/17/2025 thru Sunday, 11/23/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Sub Contractors lined the tee-wye.

Wednesday- Air pressure tested gravity main.

Thursday- Air pressure tested gravity main.

Friday- Air pressure tested gravity main.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-21%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	76
Contract Time Approved:	495	Actual Days:	1154
Remaining:	\$1,646,233.96	Days used with deduct:	964
Days to Substantial Completion:	795	Original SC: 300	Remaining to SC: -169
Days to Final Completion:	825	Original FC: 330	Remaining to FC: -139

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

