

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 12/14/2025

For Project: **Indian Springs Sewer Phase 2B**

**NFWMD Const. Grant Agreement No. 20-036** AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 12/2/2025

Final Completion: 1/31/2026

The report is for the week of: Monday, 12/8/2025

thru Sunday, 12/14/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Line manholes at Wayside lift station.

**Tuesday-** Started fusing pipe for force main at Wayside lift station.

**Wednesday-** No work at contractor's option.

**Thursday-** Line manholes, Fuse pipe for force main, And located existing force main at Wayside lift station.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	79%	Time Remaining (%):	-2%
Invoiced to Date:	\$4,545,577.52	Weather days to date:	28
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	52
Contract Time Approved:	474	Actual Days:	867
Remaining:	\$1,832,062.47	Days used with deduct:	787
Days to Substantial Completion:	774	Original SC:	300
		Remaining to SC:	-13
Days to Final Completion:	834	Original FC:	360
		Remaining to FC:	47

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

# South Elevation

☉ 359°N (T) ● 30.755717, -85.195495 ±3m ▲ 0m



Wayside. Line Manholes

Indian springs phase 2B sewer  
08 Dec 2025 1:32:00 PM

☉ 40°NE (T) ● 30.75644, -85.195927 ±3m ▲ 7m



Wayside. Fuse pipe

Indian springs phase 2B sewer  
09 Dec 2025 7:54:17 AM

# East Elevation

📍 254°SW (T) 📍 30.755785, -85.195959 ±4m ▲ 0m



Line Manholes

Indian springs phase 2B  
11 Dec 2025 4:51:56 PM

# East Elevation

⊙ 263°W (T) ● 30.755794, -85.195937 ±3m ▲ 0m

