

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 12/22/2025  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/8/2025 Final Completion: 7/8/2025

The report is for the week of: Monday, 12/15/2025 thru Sunday, 12/21/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Performed low pressure gravity air test.
- Tuesday-** Performed low pressure gravity air test.
- Wednesday-** Performed low pressure gravity air test.
- Thursday-** Performed low pressure gravity air test.
- Friday-** Performed low pressure gravity air test.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-25%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	76
Contract Time Approved:	495	Actual Days:	1182
Remaining:	\$1,646,233.96	Days used with deduct:	992
Days to Substantial Completion:	795	Original SC: 300	Remaining to SC: -197
Days to Final Completion:	825	Original FC: 330	Remaining to FC: -167

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

