

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/20/2026



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 6/18/2025 Final Completion: 7/18/2025

The report is for the week of: Monday, 1/12/2026 thru Sunday, 1/18/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed low pressure test.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work due to snow. Weather day requested.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-27%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	86
Contract Time Approved:	495	Actual Days:	1210
Remaining:	\$1,646,233.96	Days used with deduct:	1010
Days to Substantial Completion:	795	Original SC:	300
		Remaining to SC:	-215
Days to Final Completion:	825	Original FC:	330
		Remaining to FC:	-185


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 292°W (T) ☉ 30°47'2"N, 85°10'25"W ±13ft ▲ 150ft

