

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 1/27/2026



For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWMD Const. Grant Agreement No. 17-061** AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 6/18/2025 Final Completion: 7/18/2025

The report is for the week of: Monday, 1/19/2026 thru Sunday, 1/25/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-28%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	86
Contract Time Approved:	495	Actual Days:	1217
Remaining:	\$1,646,233.96	Days used with deduct:	1017
Days to Substantial Completion:	795	Original SC:	300
		Remaining to SC:	-222
Days to Final Completion:	825	Original FC:	330
		Remaining to FC:	-192

  
Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)