

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 1/12/2025

For Project: Indian Springs Phase 2 Water

FDEP Grant/Loan Agreement DW320381

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023



Substantial Completion: 11/10/2025

Final Completion: 1/9/2026

The report is for the week of: Monday, 1/5/2026

thru Sunday, 1/11/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Contractor prepared houses to be connected to water.

Tuesday- Directional bore crew drilled 490 lf of on lot 1" PE pipe.

Wednesday- Connected 3 houses on Apalachee Trail.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 76%

Time Remaining (%): -9%

Invoiced to Date: \$2,731,877.49

Weather days to date: 24

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$515,684.25

Holiday days granted: 62

Contract Time Approved: 111

Actual Days: 820

Remaining: \$1,245,006.26

Days used with deduct: 734

Days to Substantial Completion: 671 Original SC: 560

Remaining to SC: -63

Days to Final Completion: 731 Original FC: 620

Remaining to FC: -3

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approved line.

Approved: Robin G. Besczynski, Utility Project Manager (850-526-2040)

West

☼ 288°W (T) ● 30°45'53"N, 85°10'7"W ±62ft ▲ 138ft



South

☼ 183°S (T) ● 30°45'53"N, 85°10'9"W ±45ft ▲ 138ft

