

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL



Prepared by: Alday-Howell Engineering, Inc.

**Alday-Howell**  
ENGINEERING, INC.

Prepared on: 1/25/2026

For Project: Indian Springs Phase 2 Water

FDEP Grant/Loan Agreement DW320381 AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 11/12/2025

Final Completion: 1/11/2026

The report is for the week of: Monday, 1/19/2026 thru Sunday, 1/25/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to Holiday. Holiday day granted.

**Tuesday-** Connected water services to houses and directional bored on lot pipe.

**Wednesday-** Connected water services to houses and directional bored on lot pipe.

**Thursday-** Connected water services to houses and directional bored on lot pipe.

**Friday-** Connected water services to houses and directional bored on lot pipe.

**Saturday-** No work at contractor's option.

**Sunday-** No work at Contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-11%	
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24	
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	64	
Change Order Amount Approved:	-\$515,684.25	Actual Days:	834	
Contract Time Approved:	111	Days used with deduct:	746	
Remaining:	\$1,245,006.26	Remaining to SC:	-75	
Days to Substantial Completion:	671 Original SC:	560	Remaining to FC:	-15
Days to Final Completion:	731 Original FC:	620		

*Robin B*

Approved: Robin G. Besczeyznski, Utility Project Manager (850-526-2040)

East

⦿ 80°E (T) ● 30°46'14"N, 85°9'47"W ±49ft ▲ 168ft



North West

⦿ 301°NW (T) ● 30°46'14"N, 85°9'48"W ±88ft ▲ 168ft

