

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 1/4/2026

For Project: **Indian Springs Sewer Phase 2B**

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 12/13/2025

Final Completion: 2/11/2026

The report is for the week of: Monday, 12/29/2025

thru Sunday, 1/4/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to Holiday. Holiday day granted.

Tuesday- No work due to Holiday. Holiday day granted.

Wednesday- No work due to Holiday. Holiday day granted.

Thursday- No work due to Holiday. Holiday day granted.

Friday- No work due to Holiday. Holiday day granted.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	79%	Time Remaining (%):	-3%
Invoiced to Date:	\$4,545,577.52	Weather days to date:	29
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	62
Contract Time Approved:	474	Actual Days:	888
Remaining:	\$1,832,062.47	Days used with deduct:	797
Days to Substantial Completion:	774	Original SC:	300
		Remaining to SC:	-23
Days to Final Completion:	834	Original FC:	360
		Remaining to FC:	37

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)