

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL



Prepared by: Alday-Howell Engineering, Inc.

Alday-Howell
ENGINEERING, INC.

Prepared on: 1/12/2026

For Project: Indian Springs Sewer Phase 2B

NWFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023 Award Date: 1/24/2023

Substantial Completion: 12/8/2025

Final Completion: 2/6/2026

The report is for the week of: Monday, 1/5/2026

thru Sunday, 1/11/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Prepared for bypass at Wayside lift station.

Tuesday- No work at contractor's option.

Wednesday- Located existing force main at Wayside lift station.

Thursday- Located existing force main at Wayside lift station.

Friday- Replaced force main at Wayside lift station.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-5%	
Invoiced to Date:	\$4,822,733.50	Weather days to date:	29	
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	57	
Change Order Amount Approved:	\$262,722.00	Actual Days:	895	
Contract Time Approved:	474	Days used with deduct:	809	
Remaining:	\$1,817,628.49	Remaining to SC:	-35	
Days to Substantial Completion:	774 Original SC:	300	Remaining to FC:	25
Days to Final Completion:	834 Original FC:	360		

Approved: Robin G. Besczczynski, Utility Project Manager (850-526-2040)

East Elevation

● 270°W (T) ● 30.758247, -85.196172 ±6m ▲ 4m



Force Main Wayside

Indian springs phase 2B
07 Jan 2026 7:58:19 AM

● 162°SE (T) ● 30.758235, -85.196341 ±6m ▲ 8m



Force Main Wayside

Indian springs phase 2B
07 Jan 2026 8:21:24 AM

South Elevation

● 65°NE (T) ● 30.755784, -85.19594 ±3m ▲ 1m



Wayside Bypass

Indian springs 2B
06 Jan 2026 10:09:38 AM