

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 1/25/2026



For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023 Award Date: 1/24/2023

Substantial Completion: 12/10/2025

Final Completion: 2/8/2026

The report is for the week of: Monday, 1/19/2026 thru Sunday, 1/25/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to Holiday. Holiday day granted.

**Tuesday-** Installed 160 lf of 10" force main and 40 lf of 8" force main 1-22.5 degree bend, 1-10" valve to 8" reducer at Wayside lift station.

**Wednesday-** Installed 33 lf of 8" force main, And 2-8" valves at Wayside lift station.

**Thursday-** Installed 1-10" valve at Wayside lift station.

**Friday-** Attempted to perform hydrostatic test on force main at Wayside lift station.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-6%	
Invoiced to Date:	\$4,822,733.50	Weather days to date:	30	
Original Contract Amount:	\$6,377,639.99			
Change Order Amount Approved:	\$262,722.00	Holiday days granted:	58	
Contract Time Approved:	474	Actual Days:	909	
Remaining:	\$1,817,628.49	Days used with deduct:	821	
Days to Substantial Completion:	774 Original SC:	300	Remaining to SC:	-47
Days to Final Completion:	834 Original FC:	360	Remaining to FC:	13

  
Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



# East Elevation

☉ 286°W (T) ● 30.756506, -85.196323 ±3m ▲ 4m



Lock gasket

Indian springs 2B  
20 Jan 2026 10:23:58 AM

☉ 148°SE (T) ● 30.756451, -85.196324 ±4m ▲ 3m



Force Main Wayside

Indian springs 2B  
20 Jan 2026 11:56:34 AM



# South Elevation

☉ 312°NW (T) • 30.758057, -85.196707 ±4m ▲ 7m



Force Main Wayside

Indian springs 2B  
22 Jan 2026 11:07:37 AM

☉ 303°W (T) • 30.7559, -85.195953 ±3m ▲ 0m



Hydrostatic test

Indian springs 2B  
23 Jan 2026 9:51:03 AM