

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/4/2026
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 11/4/2024 Award Date: 7/9/2024



Substantial Completion: 8/26/2026 Final Completion: 10/25/2026

The report is for the week of: Monday, 12/29/2025 thru Sunday, 1/4/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to Holiday. Holiday day granted.
- Tuesday-** No work due to Holiday. Holiday day granted.
- Wednesday-** No work due to Holiday. Holiday day granted.
- Thursday-** No work due to Holiday. Holiday day granted.
- Friday-** No work due to Holiday. Holiday day granted.
- Saturday-** No work contractor's option.
- Sunday-** No work contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	41%	Time Remaining (%):	39%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	23
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	37
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	427
Contract Time Approved:	300	Days used with deduct:	367
Remaining:	\$6,662,907.98	Remaining to SC:	233
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	293

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)