

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/12/2026



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/26/2026

Final Completion: 10/25/2026

The report is for the week of: Monday, 1/5/2026 thru Sunday, 1/11/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Connected 4" force main to valvebox at lift station on Oak Dr.

Wednesday- Connected 4" force main to valvebox at lift station on Oak Dr.

Thursday- Performed hydrastatic test on 4" force main.

Friday- Performed hydrastatic test on 4" force main.

Saturday- No work contractor's option.

Sunday- No work contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	41%	Time Remaining (%):	38%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	23
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	37
Contract Time Approved:	300	Actual Days:	434
Remaining:	\$6,662,907.98	Days used with deduct:	374
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	226
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	286

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

West

☉ 266°W (T) ● 30°46'22"N, 85°9'43"W ±52ft ▲ 163ft



☉ 138°SE (T) ● 30°46'22"N, 85°9'44"W ±36ft ▲ 165ft



North East

☀ 62°NE (T) ● 30°46'21"N, 85°9'43"W ±62ft ▲ 165ft



09 Jan 2026, 10:34:43

East

☀ 68°E (T) ● 30°46'22"N, 85°9'43"W ±39ft ▲ 165ft



09 Jan 2026, 11:33:28