

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/18/2026



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/27/2026

Final Completion: 10/26/2026


The report is for the week of: Monday, 1/12/2026 thru Sunday, 1/18/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Lowered ARV structures
Tuesday- Lowered ARV structures
Wednesday- Cleaned construction area.
Thursday- No work at contractor's option.
Friday- No work at contractor's option.
Saturday- No work contractor's option.
Sunday- No work due to snow. Snow day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	41%	Time Remaining (%):	37%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	24
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	37
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	441
Contract Time Approved:	300	Days used with deduct:	380
Remaining:	\$6,662,907.98		
Days to Substantial Completion:	600 Original SC:	300 Remaining to SC:	220
Days to Final Completion:	660 Original FC:	360 Remaining to FC:	280

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 180°S (T) • 30.772668, -85.162234 ±3m ▲ 23m



Lower ARV

Indian springs 2C
12 Jan 2026 11:19:02 AM

☉ 46°NE (T) • 30.772608, -85.16219 ±3m ▲ 23m



Lower ARV structure

Indian springs 2C
12 Jan 2026 12:55:05 PM

North Elevation

☉ 202°S (T) ☉ 30.772624, -85.162178 ±4m ▲ 23m



Lower ARV structure

Indian springs 2C
12 Jan 2026 1:03:24 PM