

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/25/2026



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/28/2026

Final Completion: 10/27/2026

The report is for the week of: Monday, 1/19/2026 thru Sunday, 1/25/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to Holiday. Holiday day granted.

Tuesday- Cleaned construction area.

Wednesday- Clean right of way on Oak Dr.

Thursday- No work at contractor's option.


Friday- No work at contractor's option.

Saturday- No work contractor's option.

Sunday- No work contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	41%	Time Remaining (%):	36%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	24
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	38
Contract Time Approved:	300	Actual Days:	448
Remaining:	\$6,662,907.98	Days used with deduct:	386
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	214
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	274

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 199°S (T) ● 30.777812, -85.155696 ±3m ▲ 17m



Clean right of way

Indian springs 2C
21 Jan 2026 1:42:17 PM

East Elevation

☉ 263°W (T) ● 30.7754, -85.158398 ±3m ▲ 15m



Clean right of way

Indian springs 2C
21 Jan 2026 1:44:04 PM