

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 2/20/2026  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/18/2025 Final Completion: 7/18/2025

The report is for the week of: Monday, 2/9/2026 thru Sunday, 2/15/2026


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Saw cut road and Excavated @ 228+60 and looked at damages. Due to time, hole was covered and would be repaired on next working day.
- Tuesday-** Excavated the road at station 228+60 and replaced damaged TY fitting off of 8" main. Hole covered /packed.
- Wednesday-** Excavated area at station 229+20 and extended a capped lateral from underneath the roadway. Also replaced a busted 45 fitting. Covered and packed work area.
- Thursday-** Replaced busted 45 fitting from underneath the roadway and reconnected lateral at station 230+10. Work area was covered and packed.
- Friday-** Cleaned up road side and work areas from the week. No work on underground utilities.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-31%	
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114	
Original Contract Amount:	\$5,347,467.37			
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	86	
Contract Time Approved:	495	Actual Days:	1238	
Remaining:	\$1,646,233.96	Days used with deduct:	1038	
Days to Substantial Completion:	795 Original SC:	300	Remaining to SC:	-243
Days to Final Completion:	825 Original FC:	330	Remaining to FC:	-213

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



153°SE (T) • 30.782309, -85.183171 ±10m ▲ 25m



Blue Springs Sewer Project Phase 1  
Saw cutting road at station 227+00 03 Feb 2026 11:23:20 AM



84°E (T) • 30.782303, -85.183248 ±3m ▲ 25m



Blue Springs Sewer Project Phase 1  
Removing existing main for repair. 05 Feb 2026 1:50:06 PM

# South West Elevation

☀ 56°NE (T) ☉ 30°47'2"N, 85°10'25"W ±13ft ▲ 157ft



# East Elevation

☀ 265°W (T) ☉ 30°47'0"N, 85°10'33"W ±875ft ▲ 147ft

