

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 2/23/2026
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/18/2025 Final Completion: 7/18/2025

The report is for the week of: Monday, 2/16/2026 thru Sunday, 2/22/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Moved equipment to area at 224+00. Saw cut road work area in road. Began excavating in work area. Began covering work area due to time.
- Tuesday-** Dug down to main depth and inspected Tee-wye. Noticed duct tape on 45 degree fitting coming through lateral. Tee-Wye appeared to be ok per contractor. All fittings on lateral replaced and extended back to right of way.
- Wednesday-** Replaced fittings and lateral 224+00. Work area was covered and road base would be put in on the next working day,
- Thursday-** Removed existing dirt from work area and replaced with rock base for 36". Work area was leveled and packed.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-31%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	86
Contract Time Approved:	495	Actual Days:	1245
Remaining:	\$1,646,233.96	Days used with deduct:	1045
Days to Substantial Completion:	795	Original SC:	300
		Remaining to SC:	-250
Days to Final Completion:	825	Original FC:	330
		Remaining to FC:	-220

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



