

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 2/15/2026  
 For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381**  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering  
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/12/2025 Final Completion: 1/11/2026

The report is for the week of: Monday, 2/9/2026 thru Sunday, 2/15/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at Contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-14%	
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24	
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	64	
Change Order Amount Approved:	-\$515,684.25	Actual Days:	855	
Contract Time Approved:	111	Days used with deduct:	767	
Remaining:	\$1,245,006.26	Remaining to SC:	-96	
Days to Substantial Completion:	671 Original SC:	560	Remaining to FC:	-36
Days to Final Completion:	731 Original FC:	620		

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)