

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 2/22/2026
 For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/12/2025 Final Completion: 1/11/2026

The report is for the week of: Monday, 2/16/2026 thru Sunday, 2/22/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** Performed Substantial walk through on Phase 2A.
- Wednesday-** Performed Substantial walk through on Phase 2A and 2B.
- Thursday-** Performed Substantial walk through on 2B.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at Contractors option.

Engineer's remarks/Pending issues:

| | | | |
|---------------------------------|------------------|------------------------|------|
| Percent Project Complete: | 76% | Time Remaining (%): | -15% |
| Invoiced to Date: | \$2,731,877.49 | Weather days to date: | 24 |
| Original Contract Amount: | \$4,492,568.00 | | |
| Change Order Amount Approved: | -\$515,684.25 | Holiday days granted: | 64 |
| Contract Time Approved: | 111 | Actual Days: | 862 |
| Remaining: | \$1,245,006.26 | Days used with deduct: | 774 |
| Days to Substantial Completion: | 671 Original SC: | 560 Remaining to SC: | -103 |
| Days to Final Completion: | 731 Original FC: | 620 Remaining to FC: | -43 |

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)