

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 2/8/2026
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 12/11/2025 Final Completion: 2/9/2026

The report is for the week of: Monday, 2/2/2026 thru Sunday, 2/8/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Clean construction area at Wayside lift station.

Tuesday- Clean construction area at Wayside lift station.

Wednesday- No work due to rain. Rain day granted.

Thursday- Repaired broken valve at lift station on Appalachee Trl.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-8%	
Invoiced to Date:	\$4,822,733.50	Weather days to date:	31	
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	58	
Change Order Amount Approved:	\$262,722.00	Actual Days:	923	
Contract Time Approved:	474	Days used with deduct:	834	
Remaining:	\$1,817,628.49			
Days to Substantial Completion:	774 Original SC:	300	Remaining to SC:	-60
Days to Final Completion:	834 Original FC:	360	Remaining to FC:	0

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

West Elevation

☉ 128°SE (T) ● 30.755824, -85.195702 ±3m ▲ 0m



South Elevation

☉ 265°W (T) ● 30.778595, -85.159566 ±3m ▲ 16m



West Elevation

☉ 175°S (T) ● 30.778574, -85.159585 ±3m ▲ 16m



Repair value

Indian springs 2B
05 Feb 2026 10:54:53 AM