

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 2/22/2026
 For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 12/12/2025 Final Completion: 2/10/2026

The report is for the week of: Monday, 2/16/2026 thru Sunday, 2/22/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Performed exfiltration test on manholes on Appalachee trl.
- Tuesday-** Performed exfiltration test on manholes on Appalachee trl.
- Wednesday-** Performed exfiltration test on manholes on Appalachee trl.
- Thursday-** Performed exfiltration test on manholes on Appalachee trl.
- Friday-** Cleaned construction area.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-9%	
Invoiced to Date:	\$4,822,733.50	Weather days to date:	32	
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	58	
Change Order Amount Approved:	\$262,722.00	Actual Days:	937	
Contract Time Approved:	474	Days used with deduct:	847	
Remaining:	\$1,817,628.49			
Days to Substantial Completion:	774 Original SC:	300	Remaining to SC:	-73
Days to Final Completion:	834 Original FC:	360	Remaining to FC:	-13


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

West Elevation

⊙ 102°E (T) ⊙ 30.777201, -85.164613 ±3m ▲ 19m



Exfiltration test 1056

Indian springs phase 2B
16 Feb 2026 9:30:44 AM

WEST ELEVATION

⊙ 82°E (T) ⊙ 30.777215, -85.164586 ±3m ▲ 30m



Exfiltration test 1056

Indian springs phase 2B
16 Feb 2026 10:30:05 AM