

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 2/1/2026
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering
 Notice to Proceed: 11/4/2024



AHE # 20-033

Inspector: Dwayne Josey (850) 258-3386

Award Date: 7/9/2024

Substantial Completion: 8/28/2026

Final Completion: 10/27/2026

The report is for the week of: Monday, 1/26/2026

thru Sunday, 2/1/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	41%	Time Remaining (%):	35%	
Invoiced to Date:	\$2,326,386.53	Weather days to date:	24	
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	38	
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	455	
Contract Time Approved:	300	Days used with deduct:	393	
Remaining:	\$6,662,907.98	Remaining to SC:	207	
Days to Substantial Completion:	600 Original SC:	300	Remaining to FC:	267
Days to Final Completion:	660 Original FC:	360		

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)