

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 2/8/2026
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering
 Notice to Proceed: 11/4/2024



AHE # 20-033

Inspector: Dwayne Josey (850) 258-3386

Award Date: 7/9/2024

Substantial Completion: 8/29/2026

Final Completion: 10/28/2026

The report is for the week of: Monday, 2/2/2026 thru Sunday, 2/8/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work due to rain. Rain day granted.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	41%	Time Remaining (%):	34%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	25
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	38
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	462
Contract Time Approved:	300	Days used with deduct:	399
Remaining:	\$6,662,907.98	Remaining to SC:	201
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	261

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)