

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 2/15/2026
 For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 8/25/2026 Final Completion: 10/24/2026

The report is for the week of: Monday, 2/9/2026 thru Sunday, 2/15/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work due to rain. Rain day granted.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	0%	Time Remaining (%):	32%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	26
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	33
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	469
Contract Time Approved:	300	Days used with deduct:	410
Remaining:	\$6,662,907.98		
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	190
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	250

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)