

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/4/2026
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/18/2025 Final Completion: 7/18/2025

The report is for the week of: Monday, 2/23/2026 thru Sunday, 3/1/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Cleaned up work area. Began plugging laterals in the area of testing between MH230 and MH234.
- Tuesday-** Began air pressure testing from MH 230 to MH 234.
- Wednesday-** Contractor began setting up for air pressure testing in the areas Between MH 230 and MH 226. All laterals on this section were plugged, tested and passed.
- Thursday-** Removed material in reconstructed area between 223+60 to 224+20 due to rain scheduled to set in the area. Material was replaced without incident.
- Friday-** No work at contractors option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-32%	
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114	
Original Contract Amount:	\$5,347,467.37			
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	86	
Contract Time Approved:	495	Actual Days:	1252	
Remaining:	\$1,646,233.96	Days used with deduct:	1052	
Days to Substantial Completion:	795 Original SC:	300	Remaining to SC:	-257
Days to Final Completion:	825 Original FC:	330	Remaining to FC:	-227

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South West

⊙ 257°SW (T) ⊙ 30.782181, -85.184036 ±3m ▲ 25m



26 Feb 2026 2:17:39 PM



