

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/10/2026
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/18/2025 Final Completion: 7/18/2025

The report is for the week of: Monday, 3/2/2026 thru Sunday, 3/8/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed corrections on gravity main.

Tuesday- Performed corrections on gravity main.

Wednesday- Performed corrections on gravity main.

Thursday- Performed gravity main low pressure air testing.

Friday- No work at contractors option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-33%	
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114	
Original Contract Amount:	\$5,347,467.37			
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	86	
Contract Time Approved:	495	Actual Days:	1259	
Remaining:	\$1,646,233.96	Days used with deduct:	1059	
Days to Substantial Completion:	795 Original SC:	300	Remaining to SC:	-264
Days to Final Completion:	825 Original FC:	330	Remaining to FC:	-234

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



