

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/16/2026



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 6/18/2025

Final Completion: 7/18/2025

The report is for the week of: Monday, 3/9/2026 thru Sunday, 3/15/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Flushed gravity main preparing for CCTV.

Tuesday- Pulled sample to perform proctor.

Wednesday- No work due to rain. Rain day granted.

Thursday- Cleaned construction area.

Friday- No work at contractors option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-34%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	114
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	86
Contract Time Approved:	495	Actual Days:	1266
Remaining:	\$1,646,233.96	Days used with deduct:	1066
Days to Substantial Completion:	795	Original SC:	300
		Remaining to SC:	-271
Days to Final Completion:	825	Original FC:	330
		Remaining to FC:	-241

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

West Elevation

⊙ 105°E (T) ⊙ 30.782267, -85.183453 ±3m ▲ 25m



Cleaning the lines between MH 226
and MH230

Blue Springs Sewer Project Phase 1
09 Mar 2026 10:04:10 AM

West Elevation

⊙ 79°E (T) ⊙ 30.782248, -85.183503 ±3m ▲ 25m



Flushing the lines between MH 226
and 230

Blue Springs Sewer Project Phase 1
09 Mar 2026 10:08:23 AM