

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 3/2/2026  
 For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381**  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering  
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/12/2025 Final Completion: 1/11/2026

The report is for the week of: Monday, 2/23/2026 thru Sunday, 3/1/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Contractors worked on punchlist items. Performed substantial walk through.

**Tuesday-** Contractors worked on punchlist items. Performed substantial walk through.

**Wednesday-** Contractors worked on punchlist items.

**Thursday-** Performed walk through on the Well sites.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-16%
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	64
Contract Time Approved:	111	Actual Days:	869
Remaining:	\$1,245,006.26	Days used with deduct:	781
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-110
Days to Final Completion:	731	Original FC:	620
		Remaining to FC:	-50

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)