

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/10/2026



For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 11/12/2025

Final Completion: 1/11/2026

The report is for the week of: Monday, 3/2/2026 thru Sunday, 3/8/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-17%		
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24		
Original Contract Amount:	\$4,492,568.00				
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	64		
Contract Time Approved:	111	Actual Days:	876		
Remaining:	\$1,245,006.26	Days used with deduct:	788		
Days to Substantial Completion:	671	Original SC:	560	Remaining to SC:	-117
Days to Final Completion:	731	Original FC:	620	Remaining to FC:	-57

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)