

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/1/2026
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/12/2026 Final Completion: 3/13/2026

The report is for the week of: Monday, 2/23/2026 thru Sunday, 3/1/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Worked on completing punch list.
- Tuesday-** Prepared for concrete pad at Wayside lift station.
- Wednesday-** Prepared for concrete pad at Wayside lift station.
- Thursday-** Prepared for concrete pad at Wayside lift station.
- Friday-** No work due to rain. Rain day granted.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-6%	
Invoiced to Date:	\$4,822,733.50	Weather days to date:	33	
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	58	
Change Order Amount Approved:	\$262,722.00	Actual Days:	944	
Contract Time Approved:	504	Days used with deduct:	853	
Remaining:	\$1,817,628.49			
Days to Substantial Completion:	804 Original SC:	300	Remaining to SC:	-49
Days to Final Completion:	864 Original FC:	360	Remaining to FC:	11


 Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 11°N (T) ● 30.768982, -85.165442 ±3m ▲ 21m



Gravel around ARV

Indian springs phase 2B
23 Feb 2026 9:26:05 AM

South Elevation

☉ 116°E (T) ● 30.755807, -85.195942 ±3m ▲ 1m



East Elevation

☉ 299°W (T) ● 30.755762, -85.195811 ±3m ▲ 1m



Wayside

Indian springs phase 2B
25 Feb 2026 1:37:01 PM

East Elevation

☉ 251°SW (T) ● 30.755767, -85.195815 ±4m ▲ 0m



Wayside

Indian springs phase 2B
25 Feb 2026 1:37:11 PM