

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/8/2026
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/13/2026 Final Completion: 3/14/2026

The report is for the week of: Monday, 3/2/2026 thru Sunday, 3/8/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Clean up construction area at Wayside lift station.
- Tuesday-** Installed bypass lines at Wayside lift station.
- Wednesday-** Installed 110 sy of sod at 2925 Appalachee Trl.
- Thursday-** Installed 165 sy of sod at 2925 Appalachee Trl.
- Friday-** Prepared for concrete pad at Wayside lift station.
- Saturday-** No work at contractor's option.
- Sunday-** No work due to rain. Rain day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-7%	
Invoiced to Date:	\$4,822,733.50	Weather days to date:	34	
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	58	
Change Order Amount Approved:	\$262,722.00	Actual Days:	951	
Contract Time Approved:	504	Days used with deduct:	859	
Remaining:	\$1,817,628.49			
Days to Substantial Completion:	804 Original SC:	300	Remaining to SC:	-55
Days to Final Completion:	864 Original FC:	360	Remaining to FC:	5


 Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

North East Elevation

☀ 223°SW (T) ● 30°45'21"N, 85°11'45"W ±2m ▲ 29m



Wayside

Indian Springs phase 2B
03 Mar 2026, 1:13:54 PM

South West Elevation

☉ 28°NE (T) ● 30°46'42"N, 85°9'47"W ±5m ▲ 47m



Indian Springs phase 2B

North Elevation

☉ 198°S (T) ● 30°45'21"N, 85°11'45"W ±8m ▲ 26m



Wayside

Indian Springs phase 2B
06.Mar.2026, 10:33:01 AM